





#### **Preliminary Phasing**


St. Louis Lambert International Airport Layout Plan and Master Plan



Phase 0: Enabling Projects (2025-2027)




- 1. Demolish MoANG campus
- 2. Construct Coldwater Creek Culvert






Phase 0: Enabling Projects (Cont'd)

- Relocate Fuel Consortium Facilities
- 2. Relocate Airline Service Building
- 3. Demolish Airfield General Building



Phase 0: Enabling Projects (Cont'd)


- 1. Relocate Central Heating & Refrigeration Plant (CHRP)
- 2. Relocate electrical substation
- 3. Relocate Gate 17S (airside access)






Phase 1: Construct Garage and Access (2026-2028)

- Reconstruct access roads, including LIB
- Reconstruct Parking
  Garage and construct
  Ground Transportation
  Center





Phase 2: West Terminal Processor and Concourse (2027-2028)




1. Relocate Triturator

2. Build CRDF

Phase 2: West Terminal Processor and Concourse (Cont'd)


- Construct West Linear Conc, SSCP/CBIS and renovate western dome:
- 2. Reconstruct curbside lanes
- 3. Relocate HMS Host to new CRDF



Phase 3: East Concourse, FIS and Western Half of Baggage Claim (2029-2030)


#### 1. Construct:

- East Linear Concourse
- new FIS
- western half of baggage claim
- Renovate/reconfigure center portion of domes for new Ticketing layout



Phase 4: Eastern Dome and Half of Baggage Claim (2030-2031)

 Renovate eastern dome for ticketing, complete east central processor (incl. east bag claim)



Phase 5: T2 Airlines Move into East Concourse

West Conc



#### **Program Highlights:**

- 62 gates
- 1.4 msf. building space
- ~60% secure-side concessions increase

